



**Board Meeting: March 23, 2020**



**Bond 2017 Update**

Administration Building Renovations

PBK Update

**Bond 2020 Update**



# Bond 2017 – Leadership Support Center





## Bond 2017 – Leadership Support Center





# Bond 2017 – Leadership Support Center





# Bond 2017 – Leadership Support Center





# Bond 2017 – Leadership Support Center





## Bond 2017 – Leadership Support Center













# Bond 2017 – Leadership Support Center





# Bond 2017 – Leadership Support Center





## PROJECT SCHEDULE



### Package 1: Demolition, Earthwork, Building Pad and Underground Utilities

- Demolition Complete– on Schedule: January 15<sup>th</sup> – March 15<sup>th</sup> 2020

### Package 2: Foundation, Structural Steel Purchase and MEP Underslab

- Board of Trustees Approval and Award: February 24<sup>th</sup> 2020
- Package 2 Start in Progress: March 2<sup>nd</sup> 2020
- Package 2 Completion: June 15<sup>th</sup> 2020

### Package 3: Remaining Building Package

- 90% Construction Documents Issue for Proposal: April 6<sup>th</sup> 2020
- Issue for Permit: April 9<sup>th</sup> 2020
- Develop GMP present to BOT for Approval/Award: May 18<sup>th</sup> 2020
- Construction Start through Substantial Completion: May 19<sup>th</sup> 2020 - June 15<sup>th</sup> 2021
- Move – In: July 15<sup>th</sup> 2021



## Bond 2017 – Leadership Support Center



# Thank You

